



Thermocouples placement in the RPV model wall

Condition of INVECOR-2 test

- 1. 60 kg of corium components (C-32) has been loaded in the crucible.
- 2. 10 kg of once molten corium (C-95) has been placed on the bottom of RPV model via crumbs (layer thickness about 2 cm).
- 3. Stainless steel sheet has been placed on the inner wall of RPV model (1 mm thickness) and fixed by point welding to carbon steel.
- 4. Total initial loading has been melted in the Electric melting furnace an discharged into RPV model (total corium mass in RPV model was 70 kg).
- 5. Measured temperature of corium melt was 2600 deg.C before discharging into RPV model.
- 6. Plasmatrons have been switched on 11 min before melt discharging.
- 7. Total time of plasmatrons operation was about 1 hour.
- 8. Maximum measured temperature of RPV model wall was 1080 deg.C (bottom part at the distance of 20 mm from the corium/steel interface).
- 9. The investigation of the electric arc interruption in plasmatrons is under way.

Primary test results

- 1. Particulate debris bed about 2 cm thickness has been found above continuous corium ingot
- 2. No graphite erosion in the plasmatrons nozzles was observed
- 3. Total corium layer thickness in the RPV model was about 12-13 cm